



Doc.No:	TOS-MCV/2004/2964/In/BL	Issue:	1	Revision:	0
Lab.Act.No:	Eb164.04.538/4	Project:	STEREO	Date:	11.03.2004
Subject:	SEPT TV Cycling Test - PTR of FM 1 and TRR of FM 2				

Minutes of Meeting (FM 1- PTR, FM 2 - TRR)

Participants: S. Böttcher, J. Falenski (University of Kiel, D)

B. Lehmann (secretary), (TOS-MCV)

Date: 11.03.2004

Location: Mechanical Systems laboratory (Eb164 at ESTEC)

SEPT FM 1 - Post Test Review

1. Test configuration deviations

The TV test was stopped 10.03.2004 at 9:00 to investigate the sensor anomaly. The facility was re-pressurised after the test specimens were brought to $\sim 35^{\circ}\text{C}$. The following changes were made:

The sensor head B of SEPT-E was electrically connected to the engineering model (EM) of SEPT being located outside of the facility and controlled by an additional EGSE (Model: Kiel). The additional harness was baked-out for 17 hours at $+60^{\circ}\text{C}$.

2. Test procedure deviations

Deviation 1

During the first cycle, the sensor of SEPT-E, side B detector electron had a "short circuit" below a certain temperature threshold (i.e. -30°C) and it was decided to stop to ramp to $+50^{\circ}\text{C}$ and return to the low temperature limit. The effect could be reproduced during the hot ramp. Nevertheless, the test was continued with the bake-out phase planned for the weekend.

Deviation 2

TV test interruption 10.03.2004 at 9:00 after the 5th cycle (see point 1). The test was continued after the changes with the pump down starting 10.03.2004 at 10:52. The nominal pressure level of $<10^{-5}\text{mbar}$ was already reached at 11:05 due to the cold trap.

3. Test results

3.1. SEPT FM1

All functional tests of SEPT FM 1 were executed in accordance with the tests defined in the step-by-step sequence of the test plan, STEREO-ETKI-006.

3.2. Facility

The FM 1 was subjected to 7 TV cycles (one survival and 6 qualification cycles) in the range from -40°C to $+50^{\circ}\text{C}$. The hot and cold dwells were realised according to the test procedure with a change rate of $\leq 1\text{K/h}$. The implemented bake-out was conducted at a temperature of 48.5°C (see annex).



Doc.No:	TOS-MCV/2004/2964/In/BL	Issue:	1	Revision:	0
Lab.Act.No:	Eb164.04.538/4	Project:	STEREO	Date:	11.03.2004
Subject:	SEPT TV Cycling Test - PTR of FM 1 and TRR of FM 2				

The pressure inside the facility was kept at any time below $<10^{-5}$ mbar during the cycling and off-gassed components were collected on a liquid Nitrogen trap installed in the facility.

4. NCR

4.1. SEPT FM 1

NCR 1: Detector "short" in SEPT-E sensor side B, detector electron

NCR 2: Door opening failed during nominal hot phase, SEPT-NS, A side due to open circuit in pinpuller, during cold ramp, the pinpuller became operational and the opening was performed at cold dwell

NCR 3: Door opening failed during nominal cold phase, SEPT-E, A side, pinpuller operated successfully, but electron door failed to open, door opened during the following hot ramp

4.2. Facility: none

Remark: It was observed, that the cooling loop of the cold trap had a very small leak resulting in pressure variation between $2 \cdot 10^{-6}$ mbar and $5 \cdot 10^{-6}$ mbar during the filling of the trap. It was decided to wait and conduct leak tests after the TV cycling test

5. Open work, AOB

none


6. Conclusion

The electronic parts of SEPT FM 1 passed successfully the TV cycling test consisting of one survival and 6 operational cycles in the qualification temperature range from -40°C to $+50^{\circ}\text{C}$. The door opening mechanism has to be re-worked and the failure of the detector and pinpuller have to be investigated.



Doc.No: TOS-MCV/2004/2964/In/BL Issue: 1 Revision: 0
Lab.Act.No: Eb164.04.538/4 Project: STEREO Date: 11.03.2004
Subject: SEPT TV Cycling Test - PTR of FM 1 and TRR of FM 2

Annex: SEPT FM 1 Test Temperatures





MECHANICAL SYSTEMS LABORATORY (TOS-MCV)

Doc.No: TOS-MCV/2004/2964/In/BL

Issue: 1

Revision: 0

Lab.Act.No: Eb164.04.538/4

Project: STEREO

Date: 11.03.2004

Subject: SEPT TV Cycling Test - PTR of FM 1 and TRR of FM 2


SEPT FM 1

Project: SEPT_FM1

Printout: 17-03-2004

TV Cycling Test

Cold Plate Temperature





MECHANICAL SYSTEMS LABORATORY (TOS-MCV)

Doc.No: TOS-MCV/2004/2964/In/BL Issue: 1 Revision: 0
Lab.Act.No: Eb164.04.538/4 Project: STEREO Date: 11.03.2004
Subject: SEPT TV Cycling Test - PTR of FM 1 and TRR of FM 2


SEPT FM 1

Project: SEPT_FM1

Printout: 17-03-2004

TV Cycling Test

Average Shroud Temperature





MECHANICAL SYSTEMS LABORATORY (TOS-MCV)

Doc.No: TOS-MCV/2004/2964/In/BL Issue: 1 Revision: 0
Lab.Act.No: Eb164.04.538/4 Project: STEREO Date: 11.03.2004
Subject: SEPT TV Cycling Test - PTR of FM 1 and TRR of FM 2


SEPT FM 1

Project: SEPT_FM1

Printout: 17-03-2004

TV Cycling Test

Cold Trap Temperature





Doc.No:	TOS-MCV/2004/2964/In/BL	Issue:	1	Revision:	0
Lab.Act.No:	Eb164.04.538/4	Project:	STEREO	Date:	11.03.2004
Subject:	SEPT TV Cycling Test - PTR of FM 1 and TRR of FM 2				

SEPT FM 2 - Test Readiness Review

1. Configuration status

1.1. Test specimen

SEPT Flight Model (FM) 2 consisting of SEPT-E and SEPT-NS

1.2. EGSE

Customer provided (D/SCI), model: ESTEC

2. Documentation status

2.1. Test procedure

SEPT Thermal Vacuum Test Plan, STEREO-ETKI-006, 24-FEB-2004 with amendments of FM 1 TRR (TOS-MCV/2004/2963/In/BL, 4.03.2004)

2.2. Special documentation

not applicable

3. Pre-test results

not applicable, FM 2 test starts directly after FM 1 test

4. NCR and RfW status

none, which may have impact on the TV test

5. Facility status

5.1. Preparation

Repair of tubing of liquid Nitrogen trap was performed and the facility was verified in a dry run. Result: ok

5.2. Instrumentation

TC to be provided for SEPT, mounting locations as on FM 1

6. Test plan and schedule

March, 11th: Installation of SEPT and start of pump down

March, 12th: Start of TV cycling (1.5 cycles ending with hot plateau for bake-out phase)

March, 12th - 15th: Bake-out at 49°C

March, 15th - 17th: TV cycling continued (5.5. cycles)

March, 17th: End of TV and recovery

7. Open work, AOB

none

8. Conclusion

All conditions to start the TV cycling test of SEPT FM 2 are fulfilled. The TV test can be conducted according to the test procedure and the amendments agreed during the TRR of FM 1.